BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	PACKAGE-01 1) Improvements to playgrounds at Thanisandra Village at Ward No:06 2) Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No:09 3) Improvements to playgrounds at Ward No:11 Kuvempunagara 4) Developmental Works to Play ground (stadium) in Ward No:05 Jakkur 5) Developmental works to Play ground (Stadium) Sahakaranagara Ward No:08 Kodigehalli
2	Estimate cost / Amount	Rs.540.00 Lakhs
3	Name of Contractor	Sri. Arun Kumar
4	Amount of Contract	Rs.550.00 Lakhs
5	Agreement No	77/17-18, Dated:18-12-2017
6	No. and date under which the work order has been issued	77/17-18, Dated:18-12-2017
7	Time limit originally fixed for completion	12 months
8	Date of application by the contractor for granting extension	5/11/2020
9	Date of receipt of application in the sub-division office	5/11/2020
10	Extension granted if any:	
	1. From	17-12-2018 to 31-12-2019
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	4585682.00
12	Work carriedout during the first period of extension	43616246.05
13	Work carriedout during and extension	48201928.05
14	Time now applied for	Upto 15-12-2020
15	Date of recommending time limit applied	Upto 15-12-2020

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	6793104.67
18	Probable time required for completion of remaining work	Upto 15-12-2020
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	As the entire Play ground site was not handed over to the contractor due to Land dispute in stipulated time and Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty.
22	Recommendation of Executive Engineer	Since, the entire work site was not handed over due to land litigation and due to Covid-19 Lockdown there is a delay in completion of work Now, EOT may be accorded till 15-12-2020 without levying any penalty.

10/11/2020

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP